

Safety Alert 24-75 Dumper Overturn During Lagoon Build

Incident Outline

During lagoon construction works, a 9tonne cabbed dumper (single view) rolled over the edge of the haul road into the bottom of the dry base of the lagoon under construction whilst travelling along the haul road between cell one and two. The operator was wearing their seatbelt, and no injuries were sustained. Damage was sustained to the windows of the dumper cab.

The investigation into the incident has now commenced.



Additional Information

- All dumper activities from the same manufacturer have been paused while investigation is ongoing
- Review all plant activities, raising awareness of safe and operation, ensuring all RAMS are up to date and understood
- Dumper operations on the haul road have been paused pending investigation

Safety Alerts should not be thought of as an incident investigation report. They are issued to raise awareness of incidents that occur and to highlight the safe work practices required to avoid them being repeated.

